

## Energy Isolation

WHEN TO COMPLETE – Before the start of any **Energy Isolation** activities

Confirm each control / safeguard below before starting work	Guidance for confirming each control / safeguard	Person(s) Performing Work	Start-Work Verifier
<b>I HAVE CONFIRMED:</b>			
<b>1</b> The circuit, system, and/or equipment to be worked on is identified in the isolation plan or drawing	<ul style="list-style-type: none"> <li>Tags or markings identify the circuit, system, and/or equipment indicated by the isolation plan or drawing</li> </ul>		
<b>2</b> All hazardous energy sources have been identified	<ul style="list-style-type: none"> <li>Complete a task risk assessment specific to the scope of work</li> <li>Discuss hazards with the work team prior to starting work</li> <li>Inspect equipment for potential energy sources (e.g., electrical, pressure, hydraulic, mechanical, etc.)</li> <li>Identify and mitigate hazards on any nearby energized circuit/systems/equipment</li> </ul>		
<b>3</b> Isolation points are identified per the isolation plan and/or drawing	<ul style="list-style-type: none"> <li>All isolation points are in place and tagged or marked (use an isolation diagram, equipment isolation procedure, P&amp;IDs, or process flow diagram)</li> </ul>		
<b>4</b> Isolation devices are set in the identified position per isolation plan or drawing	<ul style="list-style-type: none"> <li>Valves are open or closed per the diagram and/or plan</li> <li>Blinds, spades and skilllets are:               <ul style="list-style-type: none"> <li>– stamped or certified for the pressure rating of the equipment</li> <li>– installed per the diagram and/or plan</li> </ul> </li> <li>Electrical isolation points are open/switched off or disconnected from power source</li> </ul>		
<b>5</b> The locks and tags are installed on the equipment/devices per the isolation plan	<ul style="list-style-type: none"> <li>All isolations are in place and tagged or marked (use an isolation diagram, equipment isolation procedure, P&amp;IDs, or process flow diagram)</li> <li>Lock out tagout devices are on isolation points</li> <li>Keys are in a designated secure location</li> </ul> <p>Note: If a lock is unable to be placed, confirm hazardous energy source(s) points are isolated and secured per isolation plan</p>		
<b>6</b> Zero energy state has been verified, proven, and demonstrated	<ul style="list-style-type: none"> <li>Demonstrate powered equipment cannot be started</li> <li>Systems (lines, gauges, etc.) have been tested for residual or stored energy:               <ul style="list-style-type: none"> <li>– Check bleed and vent points are open to release stored energy</li> <li>– Check gauges, measurements, and volt meters</li> </ul> </li> </ul> <p>Note: If zero energy is not possible, STOP and: Confirm controls/safeguards are in place, functioning, operated and maintained to manage the risk from residual energy</p>		

**Confirm these controls / safeguards are in place and verified prior to starting work.  
Stop and seek help if anything changes.**

	Printed Name & Role	Signature	Date
Start Work Verifier			

# Energy Isolation

